

## Unihomes- II

### Cluster I

### Cluster II

T6A	
T01	T10
HO	HO
T02	T09
HO	HO
T03	T08
HO	HO

T4A- MAY-16	
T11	T12
T14	T15

T4B- JUNE-17	
T24	T25
Slab Comp	Slab Comp
T23	T26
Slab Comp	Slab Comp

T4C - JUNE- 18	
T35	T36
FIP	FIP
T34	
FIP	
T33	
FIP	

T4D - DEC-16	
T04	T07
T05	T06

T2A - FEB-17	
T16	T17

T6B- DEC-17	
T22	T27
2F Slab	2F Slab
T21	T28
2F Slab	2F Slab
T20	T29
2F Slab	2F Slab

T5A - SEP- 18	
T32	
FIP	
T31	T40
FIP	FIP
T30	T41
FIP	FIP

	<b>Structure Completed</b>
	<b>Structure in Progress</b>
	<b>Finishing Work Under Progress</b>
	<b>Handed Over</b>

**Disclaimer:** The dates & figures mentioned on this page are projections. Many factors could cause the actual results to differ materially from those contained in projections or forward-looking statements of UNITECH, including risks specifically related to its operations, market conditions and other force majeure conditions.